

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY- Phase VIII –Warangal District Package No. AP VIII -2118 – Providing BT surface to the road from R&B road to Bhupathipur, Eturunagaram (M) in Warangal District – Granting Extension of Agreement Time for a period of 247 days without penalty – Orders – Issued.

-----  
PANCHAYAT RAJ &RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 580

Dated 13-04-2011.  
Read the following:-

- 1) G.O.Rt.No.68, PR&RD(Progs.II) Dept,dt.27.02.2009
- 2) From the ENC(PR), PMGSY, Hyd.Lr.No.W16/DEE.IV/  
PMGSY Ph VIII-2118/WGL/EOAT,Dt. 16.02.2011.

<<>>

**ORDER:**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal hereby granted Extension of Agreement Time from 25-11-2010 to 31-7-2011 i.e for a period of 247 days without penalty as the delay is not attributable to the contractor in respect of work Road from "Providing BT surface to the road from R&B road to Bhupathipur, Eturunagaram (M)" in Warangal District under PMGSY Phase – VIII- Package No. AP VIII 2118.

**2.** The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

**3.** This Order issues with the concurrence of Finance Department vide their U.O.No.6830/128/Expr.(PR&RD)/11, Dt.26.03.2011.

**4.** A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA  
PRINCIPAL SECRETARY TO GOVERNMENT.

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY,Hyderabad),  
The Superintending Engineer,(PR),Warangal District.

Copy to:

The OSD to Min.(PR)./ Finance (Expr. PR&RD) Department.  
Sc/sf.

//FORWARDED::BY ORDER//

SECTION OFFICER.